



CITY OF *Caldwell, Idaho*

GARRET NANCOLAS
Mayor

208.455.3011
(f) 208.455.3003

City Hall
411 Blaine Street
Caldwell, Idaho 83605

Post Office Box
P.O. Box 1179
Caldwell, Idaho 83606

For a list of the City
Council members, visit:
Website
www.cityofcaldwell.com

APPROVAL TO PAVE CHECKLIST

Subdivision Name: _____

To all contractors, developers, and engineers: All of the below listed items *must* be submitted to the City, reviewed, and fully approved by the City in order to receive an approval to pave. Absolutely no asphalt shall be placed prior to obtaining an approval to pave letter from the City of Caldwell Engineering Department.

Have the following items been received by, approved by, and/or witnessed/verified by the City?

Water:

- | Yes | No | N/A | |
|--------------------------|--------------------------|--------------------------|--------------------------|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Pressure test |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Proof of main line depth |

Sewer:

- | Yes | No | N/A | |
|--------------------------|--------------------------|--------------------------|-----------------------------------|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Air pressure test |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Full set of interim as-builts |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Approved CCTV reports of all runs |

Pressure Irrigation:

- | Yes | No | N/A | |
|--------------------------|--------------------------|--------------------------|--------------------------|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Pressure test |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Proof of main line depth |

Storm Drain:

- | Yes | No | N/A | |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Approved interim as-builts for all storm drain within the right-of-way |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All structures in the right-of-way passed visual inspection by the City Inspector |

Surface Conditions:

- | Yes | No | N/A | |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Complete road section, minus asphalt, is in place |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All road compaction data |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All trench backfill compaction data |

Weather Limitations:

*The placement of asphalt shall be done in accordance with the 2015 ISPWC Section 810.3.9. On-site temperature to be determined by the City Inspector (40 degrees & rising).

"The Treasure of the Valley"